Progress summary of additional 200 units to be provided by AHG in Chorley

Scheme	Туре	Practical	Progress
		Completion date	
Gillibrands Parcel 8	2x 2b h 4x 3b h 8x 4b h	18/03/09	14 units complete March 09.
Gillibrands Parcel 9	9x 2b h 9x 3b h 6x 4b h	Sept 09	24 units complete Sept 09.
10 School Lane, Brinscall	1x2bh	04/03/09	Completed.
17 Rock Villa Road, Whittle Le Woods	1x2bh	04/03/09	Completed.
26 Queensway, Brinscall	1x3bh	18/03/09	Completed.
345 Preston Road, Clayton Le Woods	1x2bh	18/03/09	Completed.
58 Cloverfield, Clayton Le Woods	1x2bh	06/05/09	Completed.
6 Hartington Road, Brinscall	1x3bh	06/05/09	Completed.
Halliwell Street	6x 1 b f 1x 2b f	Feb 2010	Completed.
Talbot Arms, Botany Brow	7 x 2 b f 7 x 3 b h 5 x 4 b h	Oct 2010	On Site.
Birchin Lane, Whittle le Woods	2 x 3 b h	May 2011	Additional units being funded by RCGF. Discussions with Developer underway.
Chorley Refurbishment Scheme	12 houses	March 10	Delivery of 12no houses through P&R / refurbishment using RHP money plus funding from Adactus.
Waggon & Horses, Coppull	7 houses	May 11	S106 Agreement on development site, offer in process of being accepted by Arley Homes. Total units on agreement = 11, 4no Rent to Homebuy Units not counted.
TOTAL	91		