

Report of	Meeting	Date
Chief Executive	Overview and Scrutiny Committee	Thursday, 26 January 2023

## Open Space, Sports and Recreation Strategy & Programme Update

Is this report confidential?	No
------------------------------	----

Is this decision key?	No
-----------------------	----

### Purpose of the Report

1. To update members on delivery of the Open Space, Sports and Recreation Strategy (OSSR).

### Recommendations

2. To note the report.

### Reasons for recommendations

3. The report is for information only.

### Other options considered and rejected

4. None.

### Executive summary

5. The existing Open Space Sports and Recreation Strategy (OSSR) 2020- 2036 was approved by Executive Cabinet in January 2021 for consultation and was informed by the work undertaken by specialist consultants, Knight, Kavanagh and Page (KKP) in 2018, with an action plan developed thereafter, which was subsequently approved by the Executive Member (Planning and Development) in August 2021.
6. The strategy considers all open spaces, play areas, allotments and playing pitches in the Borough. The Open Space Sports and Recreation Strategy sets out how Chorley Council plans to protect, manage, enhance, and secure its open spaces over the next five years and beyond. It focuses on sites that need to be improved or sustained to mitigate against negative trends and recommends how any identified deficiencies in provision of open space should be addressed through a five-year action plan. (See background documents for more information).
7. Appendix One includes all completed schemes delivered from 2019 to the present time.
8. Appendix Two includes all schemes included within the programme which are started or have some funding identified to enable them to be progressed.

9. Appendix Three includes all other schemes included within the programme which are not started owing to insufficient funding available at the time or triggers not being met yet on approved planning applications. Schemes that have started does not necessarily mean that a scheme will ever be delivered on site. There is a significant amount of work to be done to enable schemes to be completed, and can include grant bids, partnership agreements, procurements, and planning consents. Therefore, schemes identified that are not started will have officers working to progress these and be brought forward in the future. It also includes schemes that Chorley Council offer a supporting role in the action delivery.

### Corporate priorities

10. The report relates to the following corporate priorities:

Housing where residents can live well	<b>A green and sustainable borough</b>
An enterprising economy with vibrant local centres in urban and rural areas	<b>Healthy, safe, and engaged communities</b>

### Background to the report

11. The OSSRA provides the evidence base for plan-making and is important as it informs the methodology for developer contributions sought on new development, including the identified future need and the pooling or allocation of collected monies, to specific schemes. It informs the development of a local strategy and action plan which will provide the detail as to what priorities and schemes will be taken forward.
12. In order to support the preparation of the new Central Lancashire Local Plan, consultants Knight, Kavanagh and Page Ltd were commissioned by the three councils of Preston, South Ribble and Chorley to produce evidence detailing the need for open space, sports and recreation provision. The evidence is used to inform future investment decisions including where developer contributions are required and how they should be used to meet future demand.
13. The suite of evidence the consultants produced include:
- (District level) Open Space Study
  - (District level) Open Space Study Standards Paper
  - Central Lancashire Playing Pitch Strategy Assessment Report
  - Central Lancashire Open Space Assessment Report
14. As evidence documents, these are not routinely publicly consulted, however consultants worked closely with a very wide variety of stakeholders across the three districts including all the sports clubs, teams and parish councils and members in order to produce robust, accurate data.
15. These evidence papers include robust assessments of the scoring of existing provision from low, medium to high and therefore the action plan and subsequent programme is based on this evidence. This is required by national planning policy and regulation where developer contributions are sought, therefore is very much evidence led, based

on existing and future provision, supply and demand, and future population and development growth.

16. The suite of evidence documents serves several functions not least to inform future investment and the calculation of developer contributions required for open space, play and sports when planning applications are being determined and section 106 agreements negotiated.
17. It is important to note that the OSSR strategy evidence includes all provision across all sectors, public, private, and charitable/voluntary.
18. The typologies it covers include:
  - Parks and gardens
  - Playing pitches
  - Sports including Bowling, Rugby, Athletics, Cycling, Hockey & Cricket
  - Natural and semi natural greenspaces
  - Provision for children and young people
  - Allotments
  - Cemeteries and Churchyards
  - Green Corridors
  - Civic Space
19. This paper does not go into detail as to the findings of the evidence collected by KKP, which include ratings for existing provision and identification of surpluses and deficits for specific provision. That information can be found in the background documents, with links to these below.
20. This report provides members with an update of what has been delivered since the adoption of the OSSR, projects the team are currently working to deliver and also other projects which are outside of the OSSR which are led by the two Open Space Strategy Officers who are part of the Spatial Planning Team.

### **Producing a Local OSSR Strategy Action Plan**

21. Therefore, in order to distil the evidence into a concise strategy action plan for Chorley which will contribute to the development of an Infrastructure Delivery Schedule (IDS) for plan-making purposes, and inform future pooling of section 106 contributions, as well as supporting external funding bids (SE, FF, EA etc), it is essential that a methodology is developed which filters into actions which the council has direct influence over.
22. There are several challenges in developing and delivering the OSSR Strategy Action plan which include:
  - Accurately forecasting the necessary funding/budget required to deliver the schemes proposed to address the quality/deficit issue. KKP only provide a typology of low, medium, and high cost of schemes, no detailed cost analysis of what schemes would require. This means that high level estimates are required which often can change once more detailed work is undertaken and issues like site constraints, ground conditions are investigated.

- Accurately forecasting at one point all the necessary funding will have been secured, particularly if collected via section 106 contributions (as these rely on developers building out their plans in order for monies to be collected)
- Addressing quality /deficits in areas where no development is planned (and so no developer contributions will be secured)
- Planning for future need including securing brand-new provision as part of plan-making as this can be very costly unless secured on large mixed-use sites and even then, can be resource intensive to deliver,(for example AGP pitches) particular when in isolation to supporting infrastructure such as a school or community centre.

### **Financing of OSSR Schemes**

23. OSSR schemes have in the main been financed through the use of S106 which has in most cases taken many years to collect. Larger schemes have been jointly funded through CIL, external funding and partnership working with parish councils and community groups. The action plan is key to having a long term vision for the enhancement of open spaces across the Borough and the collection of S106 begins years prior to a scheme actually being delivered.

### **What Has Been Delivered Since 2019**

24. Appendix One sets out what schemes within the strategy action plan which have been delivered between 2019 and the present time set out by neighbourhood area. The table provides details on the project name and site location for the scheme, a description of what is to be delivered, the total budget required and details of how this was financed. The last column includes the status of the scheme, for example, started, completed and some detail to explain this further.
25. Delivery across the Borough over the period has amounting to 80 schemes delivered with over 5.5million invested we highlight some of the more significant schemes below.
26. The key projects to note are the completion of Westway Sports Hub and Kem Mil Lane playing field enhancement, ecological enhancements to Yarrow Meadows, Carr Brook and The Willows, new play area installations across the Borough at Delph Way Whittle-le-Woods, Abbey Village, The Meadows Heskin, Manor Road Clayton-le-Woods and Longfield Avenue Coppull to name just a few and new lighting to Astley Park.
27. As can be seen in appendix one, significant investment has been made to sites across the whole Borough, both urban and rural to provide all residents with a diverse range of high-quality open spaces.

### **Programmed delivery for 2022/23 Onwards.**

28. Appendix Two sets out the programme delivery from 2022/23 onwards. The overall programme has been approved however the detail on a number of the bigger schemes

will require approval including final budget, proposed procurement route and most importantly scheme design.

29. The projects are subject to approval of funding and some require additional external funding to be secured, partnership working and S106 coming into receipt. The projects with sufficient funding to be taken forward will be reported in the next quarterly budget monitoring report to gain approval to take this forward for delivery.
30. Appendix Three includes all other schemes identified in the adopted Action Plan that will be brought forward from 2024 onwards. Open Spaces Strategy Officers and Planning Policy Officers are continuously working to secure S106 through planning applications to bring forward the low-quality sites and areas of open space deficit identified by the strategy.
31. It is important to note that the OSSR action plan does not form a comprehensive plan of all the Open Space Strategy projects because some of these have not originated from the OSSR evidence produced by KKP. For example, neighbourhood priority projects, adoptions arising from new development and other corporate priority projects, are not necessarily linked to this work.
32. Open Space Strategy officers work across Chorley Council teams and with external partners to achieve the outcomes to date and going forward. Below are examples of upcoming projects which require partnership working.
  - Neighbourhood Preferred Project delivery in partnership with the Communities Team.
  - Queens Road Car Park landscape design in partnership with the Town Centre Team.
  - Brinscall flood storage scheme - investigation into feasibility and partnership working with LCC and Property Services
  - New sewerage system installation at Yarrow Meadows to prevent CSO outfalls into the River Yarrow and subsequent biodiversity enhancements in partnership with UU.
  - Support of the Climate Change officers to deliver the strategy with regard to tree planting, biodiversity enhancements across the Borough including Green Bus Stops, canal tow path upgrades
  - Planning Advice with regard to Biodiversity Net Gain
  - Support of Euxton Villa with Sport England funding bid for a 3G pitch
  - Support of Houghton Village Hall for enhanced facilities

### **Climate change and air quality**

33. The work noted in this report has an overall positive impact on the Councils Carbon emissions and the wider Climate Emergency and sustainability targets of the Council.
34. In particular the report impacts on the following activities:
  - a. net carbon zero by 2030,
  - b. flooding risks,
  - c. green areas and biodiversity.

35. The following mitigation measures have been undertaken to limit the environmental impact:
- Working with the Environment Agency to increase flood storage on Council land
  - Planting 116,875 trees across the Borough and enhancing the biodiversity of Council owned land
  - Delivery sustainable play area projects to reduce the waste to landfill and recycle old equipment
  - Appointing local contractors to reduce the carbon footprint

### **Equality and diversity**

36. The Equality Impact Assessment (EIA) and Equality Act implications show a positive impact for Chorley residents with regard to equalities, health, and sustainability. The enhancement of open spaces across the borough deliver diverse, high quality facilities to Chorley and provide enhanced access to grassroots sport, play, semi natural and amenity spaces for all sectors of the community.

### **Risk**

37. Each individual project is risk assessed. There are no risk implications to the overall update of this report.

### **Comments of the Statutory Finance Officer**

38. The programme is monitored in the main through the Capital Budget Monitoring report and updates on spend and budget overall are reported quarterly to Executive Cabinet.

### **Comments of the Monitoring Officer**

The grant agreements, compliant procurements and planning consents which may be required to deliver a scheme are referred to in paragraph 9. The Council has a power but not a duty to provide recreational facilities under section 19 of the Local Government (Miscellaneous Provisions) Act 1976.

### **Background documents** (or There are no background papers to this report)

39. Executive Cabinet Decision to Approve for Consultation Chorley Open Space Sports Recreation Strategy & programme

<http://mod/ieListDocuments.aspx?CIId=115&MID=8036>

40. Adoption of Chorley Open Space, Sports and Recreation Strategy Action Plan 2020 - 2036

<http://mod/ieDecisionDetails.aspx?ID=11738>

41. Chorley Open Space, Sports and Recreation Strategy (OSSR) Action Plan 2020 to 2036

<http://mod/ieDecisionDetails.aspx?ID=11738>

## Appendices

Appendix A Completed Open Space, Sports and Recreation Strategy schemes

Appendix B Open Space, Sports and Recreation Strategy Schemes 2022 Onwards (fully or partially funded)

Appendix C Appendix Three -Action plan schemes not yet started in the pipeline

Report Author:	Email:	Telephone:	Date:
Zoe Whiteside (Head of Spatial Planning) Lindsey Blackstock Open Space Strategy Officer Simon Forster Open Space Officer	zoe.whiteside@chorley.gov.uk	01257515711	10/01/2023





**TABLE 1****APRIL 19 - MARCH 20 PERFORMANCE MONITORING OF THE PLAY, OPEN SPACE AND PLAYING PITCH STRATEGY DELIVERY.**

23 schemes delivered with a spend of over £500,000.

Site Name	Location	Project	Total Spend	Spend Source	Progress Status
New Tree Planting	Borough Wide	New tree planting schemes where identified and programmed. Streetscene to take project lead.	£4,621	£6,970 S106	On-going tree planting across the Borough. Complete March 2020
Invasive Non-Native Species Eradication	Borough Wide	Community and partnership initiatives to tackle the issue of INNS across the Borough 11 volunteers trained across the Borough to City and Guilds Qualification to treat Japanese Knotweed and Hogweed.	£6,000	£6,000 revenue	COMPLETE Jan 2020
<b>WESTERN PARISHES</b>					
Wymott Park Play Area	Ulnes Walton	Improve site with new equipment. Phase 2	£21,089	£13,589 S106 + £7,499.58 Gov	Complete March 2020.
Orchard Garden	Charnock Richard	Neighbourhood Preferred project. Footpath enhancement	£2,000	Neighbourhood preferred project	Parish Council leading on delivery
<b>CLAYTON AND WHITTLE</b>					
Delph Way Play Area	Whittle-le-Woods	Review site / improve. Delivery April 2019	£24,000	£19,000 S106. £5,000 PC	Completed April 2019
Kem Mill Lane Playing Pitch	Whittle-le-Woods	Drainage scheme to playing pitch and site improvements	£70,000	£73,000 S106	Part complete – car park finished. Pitch drainage scheme to be carried out summer 2020.
The Ridings	Whittle-le-Woods	Removal of play equipment and retain and improve as amenity open space	In house	£1,416 S106	Complete November 2019
Higher Meadow Play Area	Clayton	Improve site with Parish Council funding.	£70,000	£70,000	Complete October 2019 by Clayton-le-Woods Parish Council.
<b>CHORLEY TOWN WEST</b>					
Entrance to Duxbury Park off A6	Chorley	New path resurfacing, cutting back of vegetation and mending of gates	£3,000	Spruce the parks	Complete March 20.
The Willows	Eaves Green	Provision of a new grass football kick around area, surfaced paths, habitat enhancements and gateway into Yarrow Valley Country Park.	£58,000	£48,816 S106 and garden sales	Complete August 2019
Yarrow Meadows Phase 2	Chorley	Enhancement of Yarrow Meadows to improve for Natural Flood Management, biodiversity, and public access. Delivery Sept 2019	£61,000	£50,000 grant and £11,000 S106	In Channel works, pond enhancement, scrape creation and tree planting complete. New path

					construction complete Feb 2020
Astley Park	Chorley	Improvement to safety surfacing within the destination play area and new sand digger	£6,225 £2,500 £1,980	Group 1 S106 Revenue and Spruce	Complete March 20. Spruce the Parks
Coronation Rec	Chorley	Installation of 2nr CCTV cameras and refurbishment and letting of the refreshment kiosk	£35,000 £30,000	Capital CCTV budget	Cameras installed and operational. Kiosk building refurbished to a basic standard for letting.
Fir/Yew Tree Close,	Eaves Green	Improvements to amenity open space, paths, and seating. Cut back trees and shrubs, new fencing, and gate, resurfacing of recycled aggregate paths	£14,000	£4,938.18 S106 £9,062	Complete March 20. Spruce the parks
The Cedars,	Eaves Green	Improvements to open space, paths, and woodland management.	£6,000	£6,000 spruce the parks	Complete Feb 20. Spruce the Parks
Plock Wood, Yarrow Valley Country Park	Chorley/ Eaves Green	Path and step enhancement, cutting back of shrubbery and works to trees. Revetment works	£4,000	£in house	Complete March 20. Spruce the parks
Cheapside Landscaping	Chorley Town	New landscaping scheme to Cheapside. New trees, shrubs and perennials and trellis	£8,000	Government grant	Complete March 20
<b>CHORLEY TOWN EAST</b>					
Sutton Grove,	Great Knowley	Improvements to amenity open space linked to above project.	£3,300	£290 S106	Complete Feb 2020. Spruce the parks
<b>EASTERN PARISHES</b>					
Cripplegate Lane	Houghton	Ecological survey undertaken and recommendations carried out to the pond, woodland, and open space.	£262	Spruce the parks	Complete March 20. Spruce the parks
Abbey Village Play Area	Abbey Village	Phase 2 of play area improvements in partnership with Parish Council. Also hedge and tree planting	£23,000	£7,779 S106 + £15,000 PC	Hedge and tree planting complete Nov 19. Play area complete Feb 2020
Lodge Bank	Brinscall	Surfacing of paths with tarmac throughout the park.	£16,495	£16,495 spruce the parks	Complete March 2020. Spruce the parks
<b>SOUTH EAST PARISHES</b>					
Rear of Chapel Street/Park Road	Adlington	Landscape improvements. Remove bow top fencing safety surface. Topsoil and seed	In house	£0	Delivered Nov 2019. Spruce the parks
<b>EUXTON, BUCKSHAW AND ASTLEY VILLAGE</b>					
<b>SOUTHERN PARISHES</b>					
Chisnall Playing Fields	Coppull	Chorley Panthers new Clubhouse Project funded and delivered by the club with external funding support.	c260,000	£160,000	Complete on site. Delivered by Chorley Panthers.

**APRIL 2020 - MARCH 21 PERFORMANCE MONITORING OF THE PLAY, OPEN SPACE AND PLAYING PITCH STRATEGY DELIVERY.**

**19 schemes delivered with a spend of over 1.3million**

Site Name	Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
New Tree Planting	Borough Wide	New tree planting schemes where identified and programmed. Streetscene to take project lead.	£2,349	£6,970 S106	On-going tree planting across the Borough. Budget used and trees planted Oct 20 – March 21
<b>WESTERN PARISHES</b>					
The Meadows Play Area,	Heskin	Improve play provision. Funding required. Neighbourhood project 2019/20	£26,000	£26,000	Complete August 2020. LEF £20,000 secured with £6000 match funding. Heskin Parish Council site.
<b>EASTERN PARISHES</b>					
Lodge Bank Play Area	Brinscall	Improvement of toddler provision. Collect S106 and put in external funding bids	£43,000	£9,000 Chorley Council £3,750 PC	Complete December 2020. Funding bid to LEF approved. £3,750 from Withnell Parish Council, £9,000 from Chorley Council and £30,000 from LEF. £3,300 – 3rd party contribution – Chorley Council
<b>CLAYTON AND WHITTLE</b>					
Canal Basin Play Area	Whittle-le-Woods	New roundabout installed	£3,227	s106 £3,227	Complete July 2020. Spruce the parks
Broom Close Play Area	Clayton-le-Woods	Review site and improve play provision.	£21,000	£804 S106 + £20,182.70	Complete July 2020. Spruce the Parks
Harvest Drive Play Area,	Whittle-le-Woods	Review site / improve.	£25,000	£25,000 S106	Complete Sept 2020. Spruce the Parks
Orchard Drive Play Area	Whittle-le-Woods	New play equipment and safety surfacing	£38,000	£38,000 S106	Play Area Complete September 2020
Manor Road Play Area,	Clayton-le-Woods	Improve site in partnership with Clayton-le-Woods Parish Council	£50,000	CBC £26,567 (£3,314 S106) and the Parish Council are contributing £23,433	Complete October 2020
Carr Brook Linear Park	Clayton-le-Woods Clayton le	Improvements to amenity open space – natural revetment to riverbanks to prevent erosion. Community engagement and	£92,000	£1,100 S106 £91,000 grant	External funding of 91K Green Engineering complete Dec 2020. Wetland creation planning permission submitted Jan 2021.

	Woods	education. Wildlife enhancement.			Community Love My River has been postponed owing to COVID.
Carr Brook Linear Park	Clayton le Woods	New footpath link from land 80m north of Swansey Lane into Carr Book Linear Park	£4,000	£4,000 S106	Complete Oct 2020
Heather Hill Cottage, Hill Top Lane	Whittle-le-Woods	Improvements to open space. Neighbourhood priority project	£2,000	£2,000	Scheme completed by rangers and streetscene. Path enhancement and cutting back of overhanging vegetation
<b>SOUTH EAST PARISHES</b>					
Jubilee Rec	Adlington	New piece of youth equipment to replace broken kit	£10,000	£10,000	Spruce the parks project. Complete Jan 2021
Rear of Chapel Street/Park Road	Adlington	Landscape improvements following members and resident consultation	£5,000	£4,000	Wildflower meadow created and semi mature tree planting. Complete March 21. Spruce the Parks
<b>CHORLEY TOWN EAST</b>					
Tatton Recreation Ground	Chorley	Short term play improvements planned linked to a wider masterplan site redesign	£20,000	£10,000 Gov funding £10,000 Town CIL	Play equipment for older youths to installed. Complete August 2020
Grey Heights View Play Area,	Chorley	Improve site with S106. Install bound mulch safety surfacing under equipment. Provide some new equipment. Improve path access.	£20,000	£6,490 S106	Complete August 2020
Carleton Road Great Knowley	Great Knowley, Chorley	Improve lighting through open spaces, new paths links, orchard, blub and wildflower planting. Bench and notice board	£15,000	£5,000 Spruce + £10,000 Town CIL	Public consultation undertaken with the resident's group and neighbouring properties. Design scheme. New lighting and landscape enhancement. Complete Oct 2020
<b>CHORLEY TOWN WEST</b>					
New equipment to Redwing Drive play area	Chorley	New roundabout and safety surfacing	£8,592	£8,592	Complete August 2020. Spruce the Parks
<b>ASTLEY, BUCKSHAW AND EUXTON</b>					
Westway Playing Pitches	Astley Village	New grass pitches, pavilion/community facilities and car parking	£1.1 M	£1.1M	Complete.
<b>SOUTHERN PARISHES</b>					
Hurst Brook Play Area	Coppull	Resurfacing of paths, new play area signage and tree planting to open space. New see-saw	£10,000	£10,000	Spruce the Parks. Complete March 21

**APRIL 2021 - MARCH 22 PERFORMANCE MONITORING OF THE PLAY, OPEN SPACE AND PLAYING PITCH STRATEGY DELIVERY.**

**22 schemes delivered with a spend of over £600k**

Site Name	Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
Green Recovery Fund	Borough Wide	Funding bid submitted to combat INNS and plant trees linked to climate change and biodiversity.	£50,000	£2,500	Bid submitted April 21. Outcome July 21 SUCCESSFUL
Urban Tree Challenge Fund	6 selected sites	Tree Up Chorley	£29,000	£14,500	Bid submitted August 2. Outcome Oct 21 SUCCEFUL
<b>WESTERN PARISHES</b>					
Millennium Green Play Area Phase 2	Mawdesley	Improve site with S106 and Millennium Green Trust	£ 8,524.61	£8,524.61 S106	Money transferred to Trust when project delivered on the ground. May 21
Middlewood Close Play Area and Open Space	Eccleston	Enhancement of play area and open space		£12,000 S106 and £8000 capital (Spruce)	Complete August 2021.
The Hawthorns	Eccleston	Improvements to play equipment landscaping and paths. Money to be transferred to Parish Council via agreement.	£23,254	£6K for amenity open space. £17K for play	Design of site finalised. EMD approved and money transferred to PC. WORKS COMPLETE March 22
Twin Lakes Playing Pitch	Croston	Drainage scheme and site improvements to playing pitch.	£48,000	£47,634 S106	Scheme tendered and awarded. Works started on site in September. Croston Junior Football Club Complete August 21
POS at Riverside Crescent	Croston	Improve POS in partnership with Croston Together.	£1000	£1000	Croton Together to put in match funding. Hedge planting and trees from Chorley Council. March 22
Jubilee Way Play Area	Croston	Refurbishment of toddler play area	£15,000	£15,000	Tendered and warded for delivery Complete August 21
<b>NORTHERN PARISHES</b>					
Cripplegate Lane Pond	Houghton	Improvements to open space and pond habitat	£10,000	£10,000	Tendered. Work awarded to start September 2021 onwards. Complete March 22
Mendip Road Play Area	Clayton-le-Woods	Improve site with S106 and Contour Homes funding.	£20,000	£20,000 Contour Homes	Scheme designed. Expected to be carried out Oct 21. COMPLETE
Carr Brook Linear Park	Clayton le Woods	Improvements to amenity open space – natural revetment to	£94,000	£1,100 S106 £94,000 grant	External funding of 94K formally awarded Jan 2020. Delivery 2020- March 2022

		riverbanks to prevent erosion and natural flood management scheme. Community engagement and education. Wildlife enhancement.			
Wood End/ Rowan Croft	Clayton-le-Woods	Tree management along the shelterbelts		£4,725.85 s106	Tree management carried out Nov 21
Rowen Croft ponds	Clayton-le-Woods	Replacement of the rotten timber around the edge of the pond and resurfacing of the paths		£5000	Funded and delivered by LWT and streetscene March 22
Bearwood Croft pond	Clayton-le-Woods	Clear out reed and improve appearance. Knee rail		£2000	Funded and delivered by LWT March 22
<b>EASTERN PARISHES</b>					
Pleasant View, Phyllis Nelson Memorial Garden	Withnell	Improvements to open space.	£1,433	£1,433	Paths scraped back, bin installed and bench. March 22
Grafton Street Open Space	Adlington	New wildflower meadow area, 6 new trees planted and general tidy up	£3,000	£3,000	Complete April 21
Fairview Play Area	Adlington	Play Area requires an upgrade and new safety surfacing	£30,000	£30,000 S106	Seeking quotes to various specifications. Complete Dec 21
<b>CHORLEY TOWN EAST</b>					
Duxbury Woods	Chorley	Resurfacing of the paths and enhancement to drainage	£16,000	£16,000	Complete June 21
<b>CHORLEY TOWN WEST</b>					
Chorley Cemetery Pond	Chorley	Pond enhancement			Funded and delivered by LWT March 22
Longfield Avenue	Coppull	Improvements to open space and play area in partnership with Jigsaw Homes	£84,000	Chorley Council - £42,000. Jigsaw Homes £17,631.60 in 2019/20. Further £24,369 from the 2020/2021 allocation.	Consultation carried out. Masterplan drawn and costed. Jigsaw homes approached for match funding. LCC meeting to look at improving highway safety. Start on site 19 <sup>th</sup> April 21. Complete June 21
<b>CHORLEY NORTH</b>					
Pear Tree Lane (new allotments) Land at Sylvesters Farm	Euxton	Improve landscape provision within site	c£150,000	£150,000	Complete August 21
Wilderswood Road pond	Whittle-le-Woods	Enhancements of the site in line	£0	In house	Streetscene have carried out new path works as

		with Ecological report recommendations			required. LWT pond works March 22
Kem Mill Lane Playing Pitch	Whittle-le-Woods	Drainage scheme to playing pitch and site improvements	£37,328	£73,000 S106	Pitch drainage scheme to be carried out May 2021. Complete
Astley Park	Chorley	Lighting to the main drive.	£140,000	£140,000	Bat Survey results complete and lighting strategy agreed with Leader. Tendered. Start on site Oct 21. Complete Nov 21