

APPENDIX 2 Delivery of 2015/16 Neighbourhood Priorities

Neighbourhood Area	Priority	Actual spend	Update	Status
CLAYTON & WHITTLE	Phone Box Defibrillator	£0	Provided electrical earthing work to enable installation of defibrillator units into two red phone boxes.	Completed April 2015
	Carr Brook Footpath	£1400	Path repairs undertaken	Completed June 2015
	Carrfield/Heathers Bus Shelter	£3050	Two locations identified and shelters installed	Completed June 2015
CHORLEY TOWN EAST	Alleygate Scheme Phase 3	£5600	Alley gates scheme agreed for Seymour St and part of Corporation St – One block has not progressed following resident objections. Installation to be completed March 2016	Completion March 2016
	Rangletts Friends Group	£0	The start of this project was delayed whilst infrastructure work was completed on the recreation ground. We are now looking to work with key stakeholders in the area and identify common themes and develop a 'Friends of' group. This will be absorbed in the 'business as usual work of the Community Team	Ongoing

APPENDIX 2 Delivery of 2015/16 Neighbourhood Priorities

Neighbourhood Area	Priority	Actual spend	Update	Status
	Northgate and Coltsfoot Planting	£1000	Ground work has been completed and planting will commence and be completed over the spring season this year	Completion March 2016
CHORLEY TOWN WEST	Eaves Green Tree Management	£8000	Plan agreed for tree works and commenced in January 2016. Due for completion March 2016	Completion due March 2016
	Alley gate Scheme	£2650	Alley gate scheme delivered to Wallets Road Adopted status of the Lawrence Road scheme has prevented this one progressing	Completed March 2016
	Buttermere Community Centre	£3700	Centre construction completed and work well underway with the local community to utilise the centre with local property CCTV system provided and equipment needs identified. The work with communities will continue as business as usual.	Completed March 2016
EUXTON, ASTLEY & B'SHAW	Chancery Road – Planting Improvements	£2000	Agreed scheme of works and a Dry Stone Wall contractor had been engaged to commence work in early March to create plant area to verge on Chancery Lane	To be completed March/April 2016

APPENDIX 2 Delivery of 2015/16 Neighbourhood Priorities

Neighbourhood Area	Priority	Actual spend	Update	Status
	Balshaw Lane Ponds	£0	This project failed to get support from the local school and has not been delivered.	Not to be Delivered
	Woodland space – Primrose Hill School	£2000	Scheme agreed with the school and work had commenced to deliver the woodland classroom. Work was also being undertaken in school to prepare pupils for using the woodland space created effectively and the school were hoping to install a 'bird cam' that would link directly to the classroom.	Completed March 2016
EASTERN PARISHES	Wheelton Cobbles	£3100	Cobbled walkway leading to the Wheelton Village Hall has been repaired and ducting laid to facilitate street lighting at a future date	Completed June 2015
	Hoghton War Memorial	£8480	Scheme of repair drawn up and works undertaken and progressing for completion March 2016	Completion March 2016
	Goit Footpath	£0	Work has been undertaken to improve the path and we currently awaiting quotations to extend the path. It is anticipated the works will be completed March 2016 subject satisfactory price	Completion Due March 2016
SOUTHEAST PARISHES	Park Road Alley gate scheme	£1855	Alley gates scheme agreed installation due for completion.	Completed March 2016

APPENDIX 2 Delivery of 2015/16 Neighbourhood Priorities

Neighbourhood Area	Priority	Actual spend	Update	Status
	Anderton Gateway	c. £8500	Scheme agreed and licence obtained from LCC – Infrastructure work commencing and planting to be completed Spring 2016	Completion April 2016
	Park Road Bridge Railings	£2400	Railings repaired and painted	Completed Sept 2015
WESTERN PARISHES	Moor Road Croston - Road Safety	£0	Engagement with police and LCC has proved unfruitful in endeavouring to develop a scheme. Deployment of Speed Indicator devices will be pursued by the Council and LCC will look to prioritise a scheme for the area as their resources allow	It is unlikely that this will be significantly progressed other than business as usual deployment of SpIDs
	Croston Bretherton Footpath	£0	Representations were made to LCC on the grounds of pedestrian safety for the provision of a footpath. It is understood the representations have been accepted and LCC have committed to developing and delivering a scheme to provide a pedestrian walkway at this point.	Unknown – subject to LCC Works Programme
	Croston Public Right of Way No.s 6 and 7	£0	On site meeting with Cllr Dickenson to determine what work was required. Includes prune back of the overhanging vegetation, strimming long grass and clear the drainage	Due for completion March 2016

APPENDIX 2 Delivery of 2015/16 Neighbourhood Priorities

Neighbourhood Area	Priority	Actual spend	Update	Status
			ditches. The work is going to be started Jan 2016 using in house resources	
SOUTHERN PARISHES	Charnock Richard MUGA	£0	This project was been put on hold due at the request of Parish Council. Feasibility studies were carried out in 2014/15 and a consultation with residents was planned this year led by the PC but has been put on hold in preference to other work.	To be carried forward as a project in future years
	Byron Crescent Play Area	£2500	Contributed to refurbishment of the play area with CCH.	Completed May 2015
	The Meadows Heskin	£325	Developed a drainage scheme for the open space	Completed Nov 2015