

APPENDIX TWO

OPEN SPACE, SPORTS AND RECREATION STRATEGY SCHEMES 2022-ONWARDS (FULLY OR PARTIALLY FUNDED)

Site Name	Ward/ Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
WESTERN PARISHES (Croston, Mawdesley and Euxton South, Eccleston, Heskin and Charnock)					
Meadow Street Play Area	Wheelton	Improvements to the play area. Parish Council have submitted funding bids. Phase 1 delivered. Phase 2 March 23 delivery.	£40,000	£30,000 LEF £10,000 Chorley Council grant pending decision.	STARTED
EASTERN PARISHES (Chorley North East, Adlington and Anderton)					
Rear of Outterside Avenue,	Adlington	Improvements to open space and paths. Visit site and review project scope for path works. March 2023	£5,439	£5,439 CS £550	STARTED Tree planting undertaken Oct 2022.
King George V Playing Pitches	Adlington	Football changing and community facilities including car parking, lighting, landscaping and improved paths, tree planting.	c£940,000	c£940,000	STARTED Scheme designed, surveys undertaken, budgeted costs, consultation undertaken. Planning Permission granted. Tender, contract award, on site Dec 2022.
Jubilee Playing Fields,	Adlington	Pitch enhancement, improved site boundary, path network and increased parking capacity.	£500,000	£490,000	STARTED Project scope to be determined. spent £1,599 S160 19/6/22 on path and boundary treatment.
Bothy Garden	Withnell Fold	Improvements to open space via Withnell Parish Council.	£11,000	£11,095.33	NOT STARTED Spend deadline 10/11/25

Site Name	Ward/ Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
Memorial Garden	Withnell Fold	Improvements to open space via Withnell Parish Council	£14,000	£14,461.27	NOT STARTED Spend deadline 8/12/26
Harrison Road (new allotments)	Adlington	Explore design of new allotments and interim land management	£60,000	£3,918.53	NOT STARTED Scope project with property services. needs spending by 16/09/24
Wigan Lane Playing Pitch	Chorley	Drainage scheme to playing pitch and changing facilities /archery facility.	£700,000	c£700,000	STARTED Playing pitch works COMPLETE July 22. Pavilion start on site Sept 2022. Complete April 23
Lych Gate Signage Signage	Chorley	Installation of historic interpretation sign at the Lych Gate.	£5000	£5000	STARTED Neighbourhood Priority Project. Scheduled to complete March 23.
Longfield Avenue road crossing	Coppull	Road safety scheme to calm traffic and provide a designated place to cross	£27,000	£15,000	NOT STARTED LCC consent sought and granted. LCC programmed for March 23. Budget shortfall to be secured.
NORTHERN PARISHES (Clayton West and Cuerden, Clayton East, Brindle and Hoghton)					
Gough Lane/Great Greens Lane Play Area.	Clayton Brook	New youth provision. Pump Track or skate facility	£35,000+	£31,070 S106 £4289 reserves	NOT STARTED S106 has no deadline.
Near Meadow, Sandy Lane	Clayton-le-Woods	Improvements to open space.	£5,000	£1,930.50	NOT STARTED Spend deadline of 28/08/2024 for footpath enhancements
CHORLEY NORTH (Euxton, Buckshaw and Whittle, Chorley North and Astley)					
Rear of Firbank	Euxton	Improvements to open space.	£20,000	£22,498.23	NOT STARTED Resurfacing of paths, drainage, access enhancements. Tree work.

Site Name	Ward/ Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
Orchard Drive Play Area	Whittle-le-Woods	Drainage to amenity space and path enhancement	£12,284	£12,284 S106	NOT STARTED Spend deadline 04/07/2023.
Westway Ponds Nature Reserve Enhancement	Astley Village	Improvements to the site, path resurfacing, new handrails, boardwalks, habitat enhancement and interpretation.	£23,000	£23,000	STARTED External funding secured from parish council and Quercia.
Westway Playing Pitches	Astley Village	New Playground	£130k	£130K play areas	STARTED Planning permission granted. Play area design consulted on and finalised in partnership with the PC. Contract awarded to start March 23
CHORLEY TOWN EAST (Chorley East, Chorley South East and Heath Charnock)					
Tatton Recreation Ground	Chorley	Masterplan delivery of new site design. New bowls hut, fenced green and new play areas and landscaping .	£998,000	£998,000	STARTED Site designed and tendered. Start on site 19 April 21. Complete March 23
Wigan Lane Playing Pitch	Chorley	Drainage scheme to playing pitch and changing facilities /archery facility.	£700,000	c£700,000	STARTED Playing pitch works COMPLETED July 22. Pavilion start on site Sept 2022. Complete April 23
Gillett Playing Fields, Limbrick	Chorley	Review Site. Playing pitch strategy to inform future site development.	£600,000+	£595,392.12	NOT STARTED Project to be scoped. Spend deadline 04/07/23
CHORLEY TOWN WEST (Coppull, Chorley South West and Chorley North West)					
Astley Park Play Area	Chorley	Improve toddler provision	£300,000	£8175.52	STARTED S106 spend by 13/12/23
Astley Park Playing	Chorley	Improvements to playing	£300,000	£337,389	NOT STARTED

Site Name	Ward/ Location	Project	Estimated Budget Required	Monies collected To Date	Progress Status
Pitches		pitches including pitch drainage and ancillary facilities			Spend deadline 2026.
Plock Wood, Lower Burgh Way.	Eaves Green, Chorley	Improvements to woodland management and paths and erosion.	£200,000	£87,728 £111,957	NOT STARTED Spend deadline 26/03/2026. Trigger not yet hit.